

NH Women's Correctional Facility

Revised Schedule

3/12/2015

SMRT/State Team/Gilbane value engineering	3/13/2015	3/31/2015	0.5 months
SMRT and state team to complete redesign	4/1/2015	7/1/2015	3 months
Gilbane to review and provide GMP#2.1	7/1/2015	9/15/2015	1.5 months
Negotiate GMP #2.1	9/16/2015	10/16/2015	1 month
Meet with G&C and obtain G&C approval	10/17/2015	12/23/2015	2 months
Notice to Proceed with Construction	12/31/2015		
Actual Construction	3/31/2016	9/30/2017	18 months
Construction Complete	9/30/2017		