

Project Status by Agency

ARPA ONLY

DECEMBER, 2022

Thursday, January 19, 2023

PAR

<i>Project Number</i>	<i>Project Manager</i>	<i>Town</i>	<i>Project Title</i>	<i>Current Status</i>	<i>Anticipated Status Next 60</i>	<i>Avail. Funds or Contract Amt</i>	<i>Advertising Dat</i>	<i>Status</i>	<i>Est Const Compl Dat</i>
81084 Contract A	Keith Hemingway	Concord	ARPA added - State House Annex Renovations	Design 85% complete. KOAL, PL	Design work continues.	\$935,198.00		Active	04/07/2024
81084 Contract B	Keith Hemingway	Concord	ARPA-State House Annex Renovations	Design work underway. McFarland Johns	Design work continues.			Active	04/07/2024
81084 Contract C	Keith Hemingway	Concord	ARPA-State House Annex Renovations		Out to bid in March '23.		03/07/2023	Active	04/07/2024
81189 Contract D	Timothy Smith	Concord	ARPA - Re-Bid Elevation Repairs @ DMV	Purchase & Property is putting it out to bid.	Out to bid through Purchase & Property, January, 2023.			Active	08/31/2023
81195R Contract	David Goulet	Statewide	ARPA - Statewide Duct Cleaning	95% completed.	Purchase & Property, out to bid in January, 2023.			Active	
81196R Contract A	David Goulet	Concord	ARPA - Spaulding and Supreme Court HVAC Upgrades	Construction Administration 60% complete. Harriman Associat	Construction Administration continues.	\$148,000.00		Active	
81196R Contract B	David Goulet	Concord	ARPA - Spaulding & Supreme Court HVAC Upgrades	Construction 10% complete. D. L. King & Associat	Construction continues.	\$4,095,000.00	05/10/2022	Active	09/15/2024
81196R Contract C	David Goulet	Concord	ARPA - Spaulding and Supreme Court HVAC Upgrades	Commissioning 10% complete. DuBois & Ki	Commissioning services continue.	\$69,300.00		Active	
81221R Contract A	David Goulet	Concord	ARPA - Brown Bldg Roof Top Unit Replacements	Design work 70% complete. NV5	Construction Administration	\$61,300.00		Active	
81221R Contract B	David Goulet	Concord	ARPA - Brown Bldg Roof Top Unit Replacements	Prepping for G&C.	G&C approval, issue NTP.		11/08/2022	Active	10/11/2024
81222R Contract A	David Goulet	Nashua	ARPA - Hillsborough County South-Cooling & Controls	Construction 10% complete. Brookstone Builde	Construction continues.	\$1,586,907.00	11/30/2021	Active	09/05/2023

81222K Contract B	David Goulet	Nashua	ARPA - Hillsborough County Courthouse South Cooling & Controls	Commissioning services to begin. DuBois & King, In	Commissioning services to continue.			Active	
81228R Contract A	David Goulet	Manchester	ARPA - Manchester Circuit Court - Cooling & Controls	Design 65% complete. Barton & Loguidi	Design work complete.	\$13,200.00		Active	
81228R Contract B	David Goulet	Manchester	ARPA - Manchester Circuit Court - Cooling & Controls		Out to bid in February '23.		02/28/2023	Active	
81247R Contract C	David Goulet	Concord	ARPA - H&HS and DES Mechanical Replace & Controls	Construction 5% complete. Brookstone Builde	Construction to continue.	\$3,457,475.00	06/07/2022	Active	11/01/2024
			ARPA - Safety Mechanical Replacements & Repairs	SMRT, I	Engineering services to begin.			Active	
81292R Contract A	David Goulet	Concord	ARPA - Record and Archives HVAC Renovations	Design work 10% complete. Harriman Associat	Design work continues.			Active	
81298R Contract A	David Goulet	Concord	ARPA - Supreme Court Sprinkler Project	DESIGN/BUILD	Design Build out to bid.		12/13/2022	Active	12/31/2024
81236R Contract A	David Goulet	Concord	ARPA-Air Handler & Ductwork Replacement	Design work 80% complete. Richardson Engineeri	Construction Administration.	\$93,771.00		Active	
81236R Contract B	David Goulet	Concord	ARPA - Air Handler & Ductwork Replacement	Prep for G&C.	G&C approval, issue NTP.		06/21/2022	Active	09/15/2024
81236R Contract C	David Goulet	Concord	ARPA-Air Handler & Ductwork Replacement	Commissioning services to begin. DuBois & King, I	Commissioning services to continue.			Active	
80838 Contract C	Roger Dionne	Sargents Place	ARPA-Mt Washington SP Water and Wastewater Improvements	Construction Administration. Underwood Engineers, In	Construction Administration continues.	\$330,060.00		Active	
80838 Contract D	Roger Dionne	Sargent's Place	ARPA-Mt Washington SP Water and Wastewater Improvements	Construction Administration HEB Engineers, I	Construction Administration continues.	\$81,497.25		Active	
80838 Contract E	Roger Dionne	Sargent's Place	ARPA-Mt Washington SP Water and Wastewater Improvements	Construction 30% complete. Lee T. Corrigan, L	Construction on Hold, winter Shut-down.	\$3,313,808.00	02/22/2022	Active	10/15/2023

81202R Contract A	Roger Dionne	New Castle	ARPA - Fort Stark Gen Improvements	Design work underway. Vanasse Hangen Brustl	Design work continues.	\$93,762.50		Active	
81203R Contract A	Timothy Smith	Statewide	ARPA - Fire Tower Repairs	Design work underway. Alba Architects, L	Design work continues.	\$95,650.00		Active	
81203R Contract B	Timothy Smith	Gilford/Orange	ARPA - Fire Tower Repairs	Out to bid 12/13/2022.	Receive bids, award contract, prep for G&C.		12/13/2022	Active	09/15/2023
81204R Contract A	Scott Carri	Statewide	ARPA - State Parks Utility Upgrades - Ellacoya & Greenfield	Design phase. HEB Engineers, I	Design work continues.	\$184,723.00		Active	
81204R Contract B	Scott Carri	Statewide	ARPA - State Parks Utility Upgrades - Ellacoya & Greenfield, electrical	Design phase. Lee F Carroll,	Design phase continues.	\$45,000.00		Active	
81204R Contract C	Scott Carri	Statewide	ARPA_State Parks Utility Upgrades - Ellacoya & Greenfield, electrical		Out to bid in June, 2023.		06/06/2023	Active	
81205R Contract A	Gary Brown	Satewide	ARPA - Statewide Campground Expansion	Phase 1 Complete.	Hire consultant, prep for G&C.		05/28/2024	Active	09/30/2026
81206R Contract A	Roger Dionne	Franconia	ARPA - Cannon Mtn Sewer Pipeline	Design work underway. Underwood Engineering, In	Design work to continue.	\$183,200.00		Active	
81262R Contract A	Keith Hemingway	Bethlehem	ARPA-Bethlehem Fire and EMS Training Facility	Design work underway. Smith-Alvarez-Sienkiewy	Design work continues.	\$277,500.00		Active	
81262R Contract B	Keith Hemingway	Bethlehem	ARPA - Bethlehem Fire & EMS Training Facility				01/30/2023	Active	10/30/2023
81199R Contract A	James Haggett	Benton	ARPA added - Lamott Bldg Roof Replacement	Construction 80% complete. Meridian Construction Co	Construction 90% complete.	\$1,089,377.00	05/03/2022	Active	07/15/2023
81192R Contract A	Timothy Smith	Concord	ARPA-APS Beds Renovation - C and D Units	Design work 100% complete. JSA, I		\$367,500.00		On-Hold E	
81192R Contract B	Timothy Smith	Concord	ARPA-APS Beds Renovation- C and D Units CX	Design work underway.				On-Hold E	

DuBois & King, In

81192R Contract C	Timothy Smith	Concord	ARPA-APS Beds Renovation- C and D Units				On-Hold E
81193R Contract A	Timothy Smith	Concord	ARPA-Seclusion Room Safety Upgrades			\$76,500.00	Active
81193R Contract B	Timothy Smith	Concord	ARPA-Seclusion Room Safety Upgrades				On-Hold E
81246R Contract A	James Wyatt Porter-Brown	Concord	ARPA - Data Center Upgrades	Design work underway. Schematic design submitted. DoIT is considering a scope change.	DOiT is reconsidering scope- Design on Hold.	\$80,350.00	Active
81251R Contract A	Gary Brown	Concord	ARPA Replace Air Conditioners	Reviewing consultants.	Proposal under review.		Active
81252R Contract A	Gary Brown	Concord	ARPA Range Ventilation	Reviewing consultants.	Proposal under review.		Active

Thursday, January 19, 2023